KARIN KOMERC MD DOO
Br. 01/230000512
Dana 11.09.2024
Novi Sad

KARIN KOMERC MD D.O.O. Novi Sad
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB>103726184 | MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin Komerc MD doo**	Novosadski put br.128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	**SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD**	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

3. Privremena situacija 918-829-2024

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor: Naš broj: 01/230027811 od 18.07.2023 Br. Naručioca: 2022-ERGS-XSTL-ZY-002-10 od 18.07.2023

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**511.085,04 USD**	**0,00**	**511.085,04 USD**
Izvedeno ukupno:	**430.867,37 USD**	**0,00 USD**	**430.867,37 USD**
Izvedeno u prethodnim:	395.047,32 USD	0,00 USD	395.047,32 USD
Izvedeno u ovoj:	35.820,05 USD	0,00 USD	35.820,05 USD
Izvedeno ukupno po stopi 0%:	**430.867,37 USD**	**0,00 USD**	**430.867,37 USD**
Izvedeno u prethodnim po stopi 0%:	395.047,32 USD	0,00 USD	395.047,32 USD
Izvedeno u ovoj po stopi 0%:	35.820,05 USD	0,00 USD	35.820,05 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	21.543,37 USD	0,00 USD	21.543,37 USD
ZADRZAVANJE po prethodnim -5,00%	19.752,37 USD	0,00 USD	19.752,37 USD
ZADRZAVANJE po ovoj -5,00%	1.791,00 USD	0,00 USD	1.791,00 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	34.029,05 USD	0,00 USD	34.029,05 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Za uplatu: TRIDESETČETIRIHILJADEDVADESETDEVET i 05/100 DOLARA

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:
Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum: 16.01.2024.

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

Dodatni radovi po Aneksu br.10 - Additional works according to Annex No. 10

A The additional works of Animal passage at km 181+950 (without Backfilling work with crushed stone, BOQ No.2/1.1.8.3.3) / Dodatni radovi na prolazu za životinje na km 181+950 (bez radova nasipanja lomljenim kamenom, BOQ br.2/1.1.8.3.3)

A1	Animal passage at km 181+950 / Prolaz životinja na km 181+950	kompl	62.130,83	1,00	62.130,83	0,00	0,00	0,90	55.917,75	
The additional works of Animal passage at km 181+950 (without Backfilling work with crushed stone, BOQ No.2/1.1.8.3.3) / Dodatni					**62.130,83**		**0,00**		**55.917,75**	

B The additional works of Architecture of the ETP building / Dodatni radovi na arhitekturi zgrade ETP-a

B1	Works on the architecture of the ETP building / Radovi na arhitekturi zgrade ETP	kompl	54.029,52	1,00	54.029,52	0,00	0,00	0,31	16.749,15	
The additional works of Architecture of the ETP building / Dodatni radovi na arhitekturi zgrade ETP-a - ukupno					**54.029,52**		**0,00**		**16.749,15**	

C The additional works of Hydrotehnical installation of the ETP building / Dodatni radovi Hidrotehničke instalacije zgrade ETP-a

C1	Works on hydrotechnical installations of the ETP building / Radovi na hidrotehničkim instalacijama zgrade ETP	kompl	31.274,23	1,00	31.274,23	0,00	0,00	0,00	0,00	
The additional works of Hydrotehnical installation of the ETP building / Dodatni radovi Hidrotehničke instalacije zgrade ETP-a - ukupno					**31.274,23**		**0,00**		**0,00**	

D The additional works of 2 gas pipeline at Km173+629 / Dodatni radovi 2 gasovoda na Km173+629

D1	Displacement of the gas pipeline due to the construction of a concrete channel and the reconstruction of the street Senćanski put / Pomeranje gasovoda zbog izgradnje betonskog kanala i rekonstrukcije ulice Senc?anski put	kompl	197.574,51	1,00	197.574,51	0,10	19.757,45	1,00	197.574,51	
D2	Part-1 Gas Pipe Diametar-250mm / Deo-1 Prečnik gasne cevi-250mm	kompl	36.543,30	1,00	36.543,30	0,10	3.654,33	1,00	36.543,30	
D3	Part-1 Gas Pipe Diametar-250mm / Deo-1 Prečnik gasne cevi-250mm	kompl	44.051,80	1,00	44.051,80	0,10	4.405,18	1,00	44.051,80	
D4	Civil works for fi 400 / Građevinski radovi za fi 400	kompl	2.687,00	1,00	2.687,00	0,10	268,70	1,00	2.687,00	
D5	Civil works for canal / Građevinski radovi za kanal	kompl	12.421,00	1,00	12.421,00	0,10	1.242,10	1,00	12.421,00	
The additional works of 2 gas pipeline at Km173+629 / Dodatni radovi 2 gasovoda na Km173+629 - ukupno					**293.277,61**		**29.327,76**		**293.277,61**	

E The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene projekta

E1	The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene projekta	kompl	64.922,85	1,00	64.922,85	0,10	6.492,29	1,00	64.922,85	
The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene					**64.922,85**		**6.492,29**		**64.922,85**	

F The additional works of Removal and restoration of Km182+000 culvert retaining wall / Dodatni radovi uklanjanja i restauracije potpornog zida propusta Km182+000

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
F1	Removal and restoration of Km182+000 culvert retaining wall / Uklanjanje i sanacija potpornog zida propusta Km182+000	kompl	5.450,00	1,00	5.450,00	0,00	0,00	0,00	0,00	
The additional works of Removal and restoration of Km182+000 culvert retaining wall / Dodatni radovi uklanjanja i restauracije potpornog zida propusta Km182+000 - ukupno					**5.450,00**		**0,00**		**0,00**	
Ukupno :					**511.085,04**		**35.820,05**		**430.867,36**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-829-2023-1	Dodatni radovi po Aneksu br.10 - Additional works according to Annex No. 10	35.820,05	430.867,36
A	The additional works of Animal passage at km 181+950 (without Backfilling work with crushed stone, BOQ No.2/1.1.8.3.3) / Dodatni radovi na prolazu za životinje na km 181+950 (bez radova nasipanja lomljenim kamenom, BOQ br.2/1.1.8.3.3)		55.917,75
B	The additional works of Architecture of the ETP building / Dodatni radovi na arhitekturi zgrade ETP-a		16.749,15
C	The additional works of Hydrotehnical installation of the ETP building / Dodatni radovi Hidrotehničke instalacije zgrade ETP-a		
D	The additional works of 2 gas pipeline at Km173+629 / Dodatni radovi 2 gasovoda na Km173+629	29.327,76	293.277,61
E	The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene projekta	6.492,29	64.922,85
F	The additional works of Removal and restoration of Km182+000 culvert retaining wall / Dodatni radovi uklanjanja i restauracije potpornog zida propusta Km182+000		
Ukupno:		35.820,05	430.867,36

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	21.543,37	0,00	21.543,37

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	35.820,05	0,00	35.820,05	430.867,37	0,00	430.867,37
Ukupno (USD):	35.820,05	0,00	35.820,05	430.867,37	0,00	430.867,37